

Ohio River Trail - Salem to Sutton

Project Timeline

Historic Documents

1972 – Cincinnati Recreational Trail along Ohio River – California to Sayler Park

1976 – Cincinnati Bike Plan

2000 – OKI Feasibility Study – Lunken to New Richmond

2002 – OKI Additional Studies – Lunken to New Richmond

Recent Documents

Funding Application 2009 – Kellogg Ave – Salem Road to Sutton Road Improvements

OKI recommended splitting project into 2 phases:

- Urban Paving Project (to be constructed in 2014) reconstructs curbs, resurfacing remaining roadway. Between Rohde at Salem Rd, narrow existing roadway by constructing new curbs, removing old curbs and pavement.
- Ohio River Trail – Salem to Sutton – Will construct sidepath adjacent to roadway

Urban Paving Project – Construction summer 2014

Ohio River Trail – Salem to Sutton

- Start with Field Review on Jan 1, 2013 with Ohio Department of Transportation
- Public Involvement starts with Open House March 25, 2014
- Revised City policy on narrowing roadways eliminated previous alignment options.
- Alternatives were studied, preliminary cost estimates prepared. Those alternatives below the project budget were reviewed by internal Project Review Team, April 2015.
- ODOT and OKI agreed to adjust project schedule with revised alternatives.
- Alternative 3b through the neighborhood was added and prepared for a Public Meeting in June 2015.

Future Steps

July 2015

- California Community Council approval of a recommended alignment is needed.
- Report alignment recommendation to City Council,
- Begin final engineering and cost estimates,
- Restart Environmental document work – cultural resources, hazardous materials, historic significant properties, public involvement

October 2015 – 3rd Public Meeting with preliminary design, start of environmental findings. Begin Stage 1 design.

January 2016 – Submit Phase 1 design documents for review, comments

August 2016 – Submit Stage 2 design documents for review, comments

October 2016 – After approval, start for property acquisition

March 2017 – Submit Stage 3 design documents for review, comments

Summer 2018 - Begin construction